

Pipework Test Certificate							
Site Name		SAINSBURY HADLETON		PO Approved			
Address		HADLETON ROAD		Date Approved			
				PO Name			
Type Of Test							
ULLAGE		HYDROSTATIC		<u>AIR</u>		OFN	
Date Test on		9-3-11		Date Test off		9-3-11	
Time Test on		8 AM		Time Test off		2 PM	
Temp °C Test On			Temp °C Test Off		
Reason for Test							
New Installation		Suspect Loss		Statutory Age		PO Instruction	
Tank No	Fill Pipes	Vent Pipes	Suction Pipes	Pressure BAR-G	Total Time hrs - mins	Result	Comments
1	✓	✓	✓	8.5	30	PASS	
2	✓	✓	✓	"	"	"	
3	✓	✓	✓	"	"	"	
4	✓	✓	✓	"	"	"	
5	✓	✓	✓	"	"	"	
6	✓	✓	✓	"	"	"	
7	✓	✓	✓	"	"	"	
8							
9							
10							
11							
12							
Test Engineer <i>A MAJOR</i>				PO Name			
				(if in attendance)			
Signature <i>A Major</i>				PO Signature			
Date		9-3-11		Were you advised of test		YES/NO	
				Did you witness test		YES/NO	

Dresser Wayne
 DI UK Ltd
 Butterfield Industrial Estate,
 Bonnyrigg, Midlothian, Scotland EH19 3JQ
 Office: +44 1875 822500 Fax: +44 1875 400010
 DI UK Ltd Registered in England No 4153802
 Registered Office: 6 New Street Square, London, EC4A 3LX
www.dresserwayne.com

FORM REF WA280 ISSUE 02

Pipework Stage 2 VR Test Certificate					
Site Name		<i>HADLEIGH PA</i>		PO Approved	
Address		<i>125 WICK</i>		Date Approved	
PO Name					
Type Of Test					
ULLAGE	HYDROSTATIC	<u>AIR</u>	OFN		
Date Test on		<i>9-3-11</i>		Date Test off <i>9-3-11</i>	
Time Test on		<i>8 AM</i>		Time Test off <i>2 PM</i>	
Temp °C Test On			Temp °C Test Off	
Reason for Test					
New Installation	Suspect Loss	Statutory Age	PO Instruction		
Tank No	Stage 2 VR Pipe	Pressure BAR-G	Total Time hrs - mins	Result	Comments
1					
2					
3	✓	<i>8.51</i>		<i>PASS</i>	
4					
5					
6					
7	✓	<i>8.01</i>		<i>PASS</i>	
8					
9					
10					
11					
12					
Test Engineer		<i>A. MAZU</i>		PO Name	
Signature		<i>A. MAZU</i>		(if in attendance)	
Date			PO Signature	
		Were you advised of test		YES/NO	
		Did you witness test		YES/NO	

Dresser Wayne
 DI UK Ltd
 Butterfield Industrial Estate,
 Bonnyrigg, Midlothian, Scotland EH19 3JQ
 Office: +44 1875 822500 Fax: +44 1875 400010
 DI UK Ltd Registered in England No 4153802
 Registered Office: 6 New Street Square, London, EC4A 3LX
www.dresserwayne.com

FORM REF WA281 ISSUE 02

Water Free Certificate		
Site Name	SAMS HADLEIGH ROAD	
Address	HADLEIGH RI IPSWICH	
Date	9-3-11	
Carried out by	A. MASON	
Tank	Water Free Yes/No	Comments
1	YES	
2	"	
3	"	
4	"	
5	"	
6	"	
7	"	
8		
9		
10		
11		
12		

Complete by A. Mason Dresser Wayne Engineer

Dresser Wayne
 DI UK Ltd
 Butlerfield Industrial Estate,
 Bonnyrigg, Midlothian, Scotland EH19 3JQ
 Office: +44 1875 822500 Fax: +44 1875 400010
 DI UK Ltd Registered in England No 4153802
 Registered Office: 6 New Street Square, London, EC4A 3LX
www.dresserwayne.com

FORM REF WA282 ISSUE 02

OPV Certificate		
Site Name	SAINI HADLETCH ROAD	
Address	HADLETCH ROAD IPSWICH	
Date	9/3/11	
Carried out by	A MAJON	
Tank	OPV Fitted Yes/No	Comments
1	✓	
2	"	
3	"	
4	"	
5	"	
6	"	
7	"	
8		
9		
10		
11		
12		

Complete By A MAJON Dresser Wayne Engineer

Dresser Wayne
 DI UK Ltd
 Butlerfield Industrial Estate,
 Bonnyrigg, Midlothian, Scotland EH19 3JQ
 Office: +44 1875 822500 Fax: +44 1875 400010
 DI UK Ltd Registered in England No 4153802
 Registered Office: 6 New Street Square, London, EC4A 3LX
www.dresserwayne.com

FORM REF WA279 ISSUE 02

Gauge Installation Check Sheet

Site Name Sainsbury Hadleigh Road

Address Hadleigh Road Ipswich

Date 25/03/11

Please state if Not Applicable

	Installed	Tested	Commissioned
Cables	yes	yes	yes
Interstitial	yes	yes	yes
Probes & Float Kit	yes	yes	yes
Gauge System	yes	yes	yes
Interceptor Alarm	yes	yes	yes

Please State if Not Applicable

	Commissioned	Connected	Programmed	Working
DCD	yes	yes	yes	yes
Telephone	yes	yes	yes	yes
Floodlight	yes	yes	yes	yes

Completed by Ian Bousden Dresser Wayne Engineer

PROPOSED PUMP TO TANK CONFIGURATION

SITE Hadleigh Rd

DRAWN DATE 22-Mar-11

DRAWN BY R Waterston

APPROVED BY



PROPOSED

TANKS			PUMPS											
GRADE	CAPACITY (MAX)	CAPACITY (WORKING)	No.	1/2	3/4	5/6	7/8	9/10	11/12	13/14	15/16	17/18	19/20	21/22
UL	55000	52250	1						0	0	0			
DERV	55000	52250	2					2	2	2	2			
UL	27500	26125	3				0	0						
UL	55000	52250	4	0	0	0								
SUL	27500	26125	5	1	1	1	1	1	1	1	1			
DERV	27500	26125	6	2	2									
DERV	27500	26125	7			2	2							

Pump grades

0	UL	UL	UL	UL	UL	UL	UL	UL	UL	UL	UL	UL	UL	UL
1	SUL	SUL	SUL	SUL	SUL	SUL	SUL	SUL	SUL	SUL	SUL	SUL	SUL	SUL
2	DERV	DERV	DERV	DERV	DERV	DERV	DERV	DERV	DERV	DERV	DERV	DERV	DERV	DERV

Notes

Stage 2 VR Tank 2 UL and Future Stage 2 VR Tank 7 Derv

Storage		
UL	130625	LRP
DERV	104500	SUL
	0	Total
	26125	261250